BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Road Widening and Improvements to Roads from Mariyannapalya to Coffee Board Layout in Ward No 07, Byatarayanapura
2	Amount of Work Portion	3090936.37
3	Estimate cost	30.00 Lakhs
4	Name Of Contractor	Sri. H.R.Pratap
5	Agreement No.	
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/112/2016-17, Dt 23.08.2016
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub-division office	—
10	Extension granted if any	—
	1. Form	—
	2. Form	—
11	Work Carried out by the contractor during the original period stipulated in contract	70%.
12	Work carried out during the first period of extension	30%
13	Work carried out during 2nd extension	—.
14	Time now applied for	
15	Date of recommending time limit applied for	60 days.
16	Wheather the original application of contractor is enclosed	enclosed.
17	Balance work remaining to be done	—
18	Probable time required for completion of remaining work	60 days.
19	Cost of work charged establishment charge on the work after the expiry of original period	BWSSB Work (ugd work going) —
20	Wheather the notice as per clause has been issued	Issued.
21	Remarks of the AEE and the daily rate of penalty proposed	Work executed after the completion of UGD work. Rs. 30.00/day.

22	Remarks of the EE with the daily rate of penalty proposed	Rs 5/day

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub- Division, Yelahanka Zone.

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone,